RECEIVED MAY 2 3 2013

April 2013

MITIGATION MONITORING REPORT Reaches 12 and 13 - 2nd YEAR

Revelation Energy, LLC KDNR Permit No. 813-0359 Corps ID No. 2004-1252

Responsible Organization Revelation Energy, LLC 160 Lank Branch Suite 2 Pikeville, KY 41501

Project Location
Unnamed Tributaries of Big Caney Creek
Breathitt County, KY

Date of Preparation April 2013

Prepared by:
Summit Engineering, Inc.
131 Summit Drive
Pikeville, KY 41501
Tel: 606 | 432-1447
Fax: 606 | 432-1440

Revelation Energy, LLC KDNR Permit No. 813-0359 USACE ID No. LRL-2004-1252 Mitigation Reaches 12 and 13

PROJECT OVERVIEW

Introduction

Revelation Energy, LLC has been charged with performing remedial stream enhancement work as part of a compensatory mitigation package submitted to the U.S. Army Corps of Engineers (COE) on August 31, 2004 for pending KDNR Permit No. 813-0387 (formerly KDNR Permit No. 813-0359, 813-0343, 813-0309, and 813-0263 A1) Corps ID No. LRL 2004-1252. Revelation Energy, LLC has been charged with performing remedial stream enhancement work as part of a compensatory mitigation package submitted to the U.S. Army Corps of Engineers (COE) on August 31st, 2004. A detailed work plan for all mitigation was outlined in the Compensatory Mitigation Plan (CMP) prepared by Walturn Engineering, Inc. of Hueysville, Kentucky, dated November 23rd, 2004. The mitigation performed for these Unnamed Tributaries of Caney Creek (Reaches 12 and 13) will serve to partially mitigate losses associated with the placement of fill or dredged material into the jurisdictional waters of the U.S. under the Nationwide 21 permit authorized by the Louisville District of the COE. This report specifically addresses the second year mitigation status of Reaches 12 and 13.

In-kind mitigation for both temporary and permanent impacts will consist of off-site stream restoration and enhancement of 2,880 linear feet of the UT of Caney Creek (Reach 12) and 2,367 linear feet of another UT of Caney Creek (Reach 13). These reaches are tributaries of Big Caney Creek of Quicksand Creek of the North Fork Kentucky River in Breathitt County, Kentucky. The mitigation project utilizes the East Kentucky Stream Assessment Protocol (EKSAP) to establish both pre- and post-mitigation work stream function for impacted and mitigation stream reaches as applicable.

The ultimate post-mitigation goal is to produce an average EII rating of 0.88 for Reach 12 at maturity and an average EII rating of 0.81 for Reach 13 at maturity, resulting in EIU values of 2,390.10 and 1,917.21, respectively. Achieving this post-mitigation goal would mean a net increase of 1,296 EIUs in Reach 12 and 1,107.21 EIUs in Reach 13.

The restoration and enhancement of Reaches 12 and 13 was completed in the fall and winter 2010 by R&R Excavating, with field visits and inspection conducted by Summit Engineering, Inc. personnel. The construction reports were submitted in December 2010. A report for the first year of monitoring was submitted by Aquatic Resource Management in December of 2011. The following field visits / surveys were conducted in 2013 as part of the 2012 mitigation monitoring following the transfer of the project to Revelation Energy, LLC.

Field Visits/ Surveys Conducted by Summit Engineering, Inc.

		Parameters Measured or Assessed		
Reach	Channel	Conductivity, Habitat Evaluation, Riparian Vegetation Evaluation, Substrate Assessment, and Maintenance Evaluation	Stream Channel Survey	
12	Unnamed Tributary of Big Creek	1/31/13	2/8/13 and 3/29/13	
13	Unnamed Tributary of Big Creek	1/28/13	2/25/13 and 3/26/13	

After two monitoring years, Reaches 12 and 13 are progressing toward performance standards.

Project Description

Reach 12

The Unnamed Tributary of Big Caney Creek is a second-order intermittent/ perennial tributary of Big Caney Creek of Quicksand Creek of the North Fork Kentucky River in Breathitt County, Kentucky. The mitigation project begins as the confluence of Big Caney Creek at 37° 34′ 57" N, 83° 09′ 41" W and continues upstream for 2,880 feet to 37° 34′ 41" N, 83° 09′ 25" W. See Appendix A for additional project location information.

Reach 13

The Unnamed Tributary of Big Caney Creek is a second-order intermittent/ perennial tributary of Big Caney Creek of Quicksand Creek of the North Fork Kentucky River in Breathitt County, Kentucky. The mitigation project begins as the confluence of Big Caney Creek at 37° 34′ 54″ N, 83° 09′ 57″ W and continues upstream for 2,367 feet to 37° 34′ 36″ N, 83° 09′ 48″ W. See Appendix A for additional project location information.

REQUIREMENTS

Review of Compensation Goals

The authorized CMP outlined six parameters to be measured annually in order to measure success and/or failure of the mitigation projects. Bioassessment scores, conductivity, propriety and function of stream enhancement structures, bank stability, and riparian zone vegetation density and diversity are to be evaluated annually. These parameters are to be evaluated from the confluence of the UT of Big Caney Creek with Big Caney Creek at 37° 34′ 57" N, 83° 09′ 41" W upstream for 2,880 feet to 37° 34′ 41" N, 83° 09′ 25" W in Reach 12 and from the confluence of the Unnamed Tributary of Big Caney Creek with Big Caney Creek at 37° 34′ 54" N, 83° 09′ 57" W upstream for 2,367 feet to 37° 34′ 36" N, 83° 09′ 48" W in Reach 13. See Appendix A for additional project location information.

The primary goals of the mitigation projects for Reaches 12 and 13 are to improve aquatic biodiversity within the watershed, to reduce sediment loading by watershed improvements and improving bank stability, and to improve riparian functions. Please find below a table outlining the proposed improvements in EII ratings and EIU values for these reaches as compared to the pre-mitigation scores.

Reach	Pre-Mitigation EIU Value	Average 5- Year Post- Mitigation EII Rating Goal	Average EII Rating Goal at Maturity	Average EIU Value at Maturity	Net Increase of EIUs at Maturity
12	1,094.10	0.63	0.88	2,390.10	1,296.00
13	810.06	0.42	0.81	1,917.27	1,107.21

Compensatory Mitigation Details

According to the as-built Construction Report dated December 2010, designs were developed by Abbot Engineering, Inc. and Summit Engineering, Inc. was contracted to inspect R&R Excavating's construction of these designs. The mitigation project was completed in the fall and winter of 2010. Following the construction, Aquatic Resources Management of Lexington, Kentucky was contracted to evaluate bioassessment scores, conductivity, propriety and function of stream enhancement structures, bank stability, and riparian zone vegetation density and diversity as well as author the first annual monitoring report. Following the pending transfer of the KDNR Permit No. 813-0359 from Laurel Mountain Resources, LLC to KDNR Permit No. 813-0387 under Revelation Energy, LLC, Summit Engineering, Inc. was contracted to assume these monitoring and reporting responsibilities and provide input on any repairs that may be required if the success criteria is not met. Included in the original permit application as well as the Construction Report was the Success Criteria and Monitoring Plan. Refer to Table I.

The authorized CMP proposed to utilize in-stream and watershed restoration and enhancement techniques to improve the functions of Reaches 12 and 13, watersheds impacted by mining, timbering, and natural gas/oil activities. Before mitigation efforts were utilized, these reaches appeared to be impaired from past mining and logging activities as substantial amounts of sediment have removed and replaced natural aquatic habitat. Epifaunal Substrate/Available Cover scores were in the marginal range, indicating less than desirable habitat availability and substrate that is frequently removed or disturbed. Embeddedness scores were in the poor and marginal ranges, indicating that gravel, cobble, and boulder particles were at least 50% surrounded by fine sediment. Velocity and Depth Regime scores were in the marginal range indicating that only two of the four habitat regimes were present. Sediment Deposition scored in the poor to marginal range, indicating moderate to heavy deposition of sediment within 30 to 50% of the stream channel. Frequency of Riffle scores were in the marginal range, indicating only an occasional riffle or bend with bottom contours that provide some habitat. Bank Stability scores were also in the marginal range, indicating moderately unstable banks with 30 to 60% banks in the reach affected by erosion and high erosion potential during floods. Vegetative Protection scores were also in the marginal range indicating that only 50-70% of the stream bank surfaces were covered in vegetation with patches of bare soil or closely cropped vegetation common. Riparian Vegetative Zone Width scored in the sub-optimal range, indicating that the stream banks were at least 18 meters wide.

Success Criteria

The success of off-site mitigation areas will be based upon attainment of the RBP habitat parameter values and admissible specific conductivity measurements such that the five year EII goals for each mitigation area are met. The predicted EII values which are to be in-place at the end of the five year monitoring period are listed in Table I. As EII values are calculated with RBP parameter scores, it will be acceptable for an individual habitat parameter to be lower than predicted as long as the resulting loss is offset by an unpredicted gain in one or more other parameters. Increase in RBP habitat scores will be verified through field investigations and specific conductivity will be measured annually. In addition, success criteria for the physical conditions and revegetation success of the mitigation areas are as follows:

- Mitigation areas should show no signs of substantial erosion.
- Stream enhancement structures should be in-place and properly functioning.
- Determination of successful tree and shrub stocking of the revegetated area will utilize the following standards:
 - O A minimum stocking density of 300 trees or trees/shrubs per acre determined with a statistical confidence of 90 percent, with tree (not shrub) species comprising at least 75% of the total stock, shall be achieved on at least 70 percent of the area stocked.
 - At least 6 species of trees and shrubs shall be planted in a mixed distribution pattern with each of the 6 species comprising at least 10 percent of the total stock; however, none of the species shall comprise more than 50% of the total stock.
 - O Should unwanted invading non-native non-riparian vegetative species become prevalent within any area, they will be controlled or eliminated by mechanical or manual methods.
 - Volunteer native riparian vegetation will be encouraged.

Table I. Predicted Five Year EII Scores by Reach

Mitigation Type	Mitigation Reach	Predicted Post-Mitigation EII Score (5 Years)
O CC O	Reach 12: Unnamed Tributary of Big Caney Creek	0.63
Off-Site	Reach 13: Unnamed Tributary of Big Caney Creek	0.42

Monitoring Plan

The monitoring and management plan will evaluate the success of the mitigation work and will allow for any necessary adjustments to assure success of the mitigation site. Short term plans for all mitigation sites are limited to achieving the required improvement and/or attainment of performance standards and aquatic functions as described previously. The success of the mitigation work will is dependent upon achieving success standards previously described. Thus, the success of the mitigation work will be determined by monitoring the parameters in Table II.

Parameter Frequency of Assessment Assess and complete RBP at target reference Bioassessment Score points annually Conductivity Measure at target reference points annually Propriety and Function of Assess and document annually Stream Enhancement Structures **Bank Condition** Assess and document annually Vegetation Density Assess and Document Annually Vegetation Diversity Assess and Document Annually

Table II. Monitoring Parameters

Monitoring Methods

An annual site visit will be conducted in order to determine the progress of the mitigation project. Following are the parameters and the methodologies that were utilized in 2013 to assess the 2012 monitoring period:

- <u>Bioassessment Score</u> The U.S. EPA's Rapid Bioassessment Protocol for Use in Streams and Wadeable Rivers was utilized to assess each of the previously-determined evaluation sites, to be compared to the pre-work habitat values. RBP sheets and EII calculation sheets are included in Appendices B and C, respectively.
- <u>Conductivity</u> Conductivity was obtained using digital meters and recorded on the RBP sheets which can be found in Appendix B.
- <u>Stream Morphology</u>—Summit Engineering, Inc. personnel, utilizing standard surveying methods as
 described in the approved mitigation plan, conducted surveying of the mitigation reaches. The
 surveyed cross sections are included in Appendix A. In addition photographic documentation of
 stream bank stabilization measures and enhancement structures can be found in Appendix E. A
 discussion of the bank stability and enhancement structure evaluation can be found in the Summary
 Data section of this report.
- Riparian Vegetation A field evaluation of the previous plantings throughout the restored riparian zones, including tree and shrub transects, was completed to assess the density and diversity riparian zone revegetation. Tree transect field sheets and summary tables can be found in Appendix D. Photographic documentation of ground cover is included in Appendix E.

SUMMARY DATA

Table III. UT of Big Caney Creek (Reach 12) Monitoring Results

Water Quality Parameter	Water Quality Parameters and Bioassessment Scores of the UT of Big Caney Creek (Reach 12)					
Parameter	Immediately After Mitigation 2010	Year 1 2011	Year 2 2012			
Average RBP Score	83.7	131	130.5			
Conductivity (uhmos)	Data Not Reported	Data Not Reported	107			
Average EII Score	0.39	Data Not Reported	0.705			
Average Temperature (°C)	Data Not Reported	Data Not Reported	5.8			
Average pH (SU)	Data Not Reported	Data Not Reported	8.5			
Average Dissolved Oxygen (mg/L)	Data Not Reported	Data Not Reported	12.08			

Enhance	Enhancement Structure Status of the UT of Big Caney Creek (Reach 12)				
Monitoring Year	Comments				
Immediately After	The following structures have been included in the enhancement design: boulder				
Mitigation	clusters, single and double deflectors, log sills, step pools, root wads, and rock				
2010	riffles				
Year 1	Rock and log cross vanes were installed at designated intervals within each segment				
2011	to increase sediment transport and create macroinvertebrate habitat.				
Year 2	A few log deflectors and sills now lie above water level. Cribbing structures remain				
2012	in place for the most part. Cross vanes, step pools, and rock riffles all functioning.				

	Bank Stability of the UT of Big Caney Creek (Reach 12)			
Monitoring Year	RBP Score			
Immediately After	Marginal -moderately unstable banks with 30-60% of the reach affected by erosion			
Mitigation	and high erosion potential during floods			
2010				
Year 1	Sub-optimal - moderately stable, infrequent, small areas of erosion mostly healed			
2011	over, 5-30% of bank in reach has areas of erosion			
Year 2	Sub-optimal - moderately stable, infrequent, small areas of erosion mostly healed			
2012	over, 5-30% of bank in reach has areas of erosion			

Species	Common Name	Number of Individuals Within Reach		Total By	Percent of
		Right Bank	Left Bank	Species	Population
Acer rubrum	Red Maple	0	1	1	1.64
Acer sachrum	Sugar Maple	1	2	3	4.92
Betula lenta	Sweet Birch	0	1	1	1.64
Betula nigra	River Birch	0	3	3	4.92
Carpinus caroliniana	Ironwood	0	1	1	1.64
Carya glabra	Pignut Hickory	0	3	3	4.92
Fagus grandifolia	American Beech	0	3	3	4.92
Liriodendron tulipifera	Tulip Poplar	6	1	7	11.48
Platanus occidentalis	Sycamore	21	4	25	40.98
Quercus alba	White Oak	0	1	1	1.64
TOTAL Trees in total Riparian Zone (5,000 Square Feet)		4	8		•
Trees per Square Foot		0.00	096		
Trees	per acre	418.	.176	1	

Tree and Shr	ub Assessment of the Mo	Unnamed Tribonitoring Locat	•	ey Creek (Rea	ach 12)
Species	Common Name	Number of Individuals Within Reach		Total By	Percent of
		Right Bank	Left Bank	Species	Population
Acer rubrum	Red Maple	5	6	11	18.03
Fagus grandifolia	American Beech	6	2	8	13.11
Magnolia macrophylla	Large Leaf Magnolia	6	0	6	9.84
Oxydendrum arboreum	Sourwood	0	4	4	6.56
Tsuga canadensis	Eastern Hemlock	9	2	11	18.03
TOTAL Trees in total Riparian Zone (5,000 Square Feet)		4	40		
Trees per Square Foot		0.0	008		
Trees per acre		34	8.48		

Vegetation Density and Diversity Summary of the UT of Big Caney Creek (Reach 12)				
Goals	Year 2	(2012)		
Goals	Monitoring location 1	Monitoring Location 3		
> 300 stems/acre	418 stems per acre	348 stems per acre		
> 500 stems/acre	(39% above stocking goal)	(16% above stocking goal)		
Tree species > 75% of	Tree species comprise 100% of	Tree species comprise 100% of		
stems/acre	stems/acre	stems/acre		
> 6 species of trees and shrubs	10 species	Only 5 species		
	No species comprises more than 50%	No species comprises more than		
Each species ≥ 10% of	of stems/acre. Only two species,	50% of stems/acre. However, four		
stems/acre, but $< 50\%$	Platanus occidentalis and Liriodendron	species comprise approximately 10%		
	tulipifera, comprise as much as 10%	or more of the population		
Presence of invasive species	None noted.	None noted.		

Substrate Particle Size Distribution of the UT of Big Caney Creek (Reach 12)					
Percent less than	Year 2 Particle S				
	Site 1	Site 3			
D16	14.446	13.077			
D35	21.59	21.02			
D50	29.4	26.7			
D65	38	34			
D84	54	51			
D95	76	70			

	Channel Dimensions of the UT of Big Caney Creek (Reach 12)			
Parameter		Year 2 (2012)		
Average Channel Width (ft)		6.96		
Averag	e Channel Depth (ft)	0.70		
Avera	ge Water Depth (ft)	0.23		
Average	Left Descending Bank	2.68: 1		
Bank Slope	Right Descending Bank	3.45: 1		

Table IV. Unnamed Tributary of Big Caney Creek (Reach 13) Monitoring Results

Water Quality Parameter	s and Bioassessment Sc	ores of the UT of Big Caney	Creek (Reach 13)
Parameter	Immediately After Mitigation 2010	Year 1 2011	Year 2 2012
Average RBP Score	85	143	116.5
Conductivity (uhmos)	Data Not Reported	Data Not Reported	281.5
Average EII Score	0.37	Data Not Reported	0.445
Average Temperature (°C)	Data Not Reported	Data Not Reported	6.35
Average pH (SU)	Data Not Reported	Data Not Reported	8.6
Average Dissolved Oxygen (mg/L)	Data Not Reported	Data Not Reported	8.46

Enhancement Structure Status of the Unnamed Tributary of Big Caney Creek (Reach 13)			
Monitoring Year	Comments		
Immediately After	The following structures have been included in the enhancement design: boulder		
Mitigation	clusters, single and double deflectors, log sills, step pools, root wads, and rock		
2010	riffles		
Year 1	Rock and log cross vanes were installed at designated intervals within each segmen		
2011	to increase sediment transport and create macroinvertebrate habitat.		
Year 2	Only two log deflectors and one root wad are not fully within the channel.		
2012	Cribbing structures remain in place for the most part. Cross vanes, step pools, and		
2012	rock riffles all functioning.		

Bank Stability of the Unnamed Tributary of Big Caney Creek (Reach 13)				
Monitoring Year	RBP Score			
Immediately After Mitigation 2010	Marginal - moderately unstable banks with 30-60% of the reach affected by erosi and high erosion potential during floods.			
Year 1 2011	Optimal – banks stable with evidence of erosion or bank failure absent or minimal			
Year 2 2012	Marginal-Sub-optimal - moderately stable, infrequent small areas of erosion mostly healed over, 5-60% of bank in reach has areas of erosion			

Tree and Shrub Assessment of the Unnamed Tributary of Big Caney Creek (Reach 13)
Monitoring Location 2

Common Name	Number of Individuals Within Reach		Total By	Percent of
	Right Bank	Left Bank	Species	Population
Red Maple	14	10	24	39.34
Sugar Maple	2	0	2	3.28
Sweet Birch	3	0	3	4.92
Ironwood	1	5	6	9.84
Flowering Dogwood	1	1	2	3.28
American Beech	21	10	31	50.82
Tulip Poplar	2	7	9	14.75
Large Leaf Magnolia	4	0	4	6.56
Black Gum	1	0	1	1.64
Sycamore	1	1	2	3.28
Eastern Hemlock	5	0	5	8.20
	Red Maple Sugar Maple Sweet Birch Ironwood Flowering Dogwood American Beech Tulip Poplar Large Leaf Magnolia Black Gum Sycamore	Common Name Right Bank Red Maple 14 Sugar Maple 2 Sweet Birch 3 Ironwood 1 Flowering Dogwood 1 American Beech 21 Tulip Poplar 2 Large Leaf Magnolia Black Gum 1 Sycamore 1	Within Reach Right Bank Left Bank Red Maple 14 10 Sugar Maple 2 0 Sweet Birch 3 0 Ironwood 1 5 Flowering Dogwood 1 1 American Beech 21 10 Tulip Poplar 2 7 Large Leaf Magnolia 4 0 Black Gum 1 0 Sycamore 1 1	Within Reach Total By Species Right Bank Left Bank Total By Species Red Maple 14 10 24 Sugar Maple 2 0 2 Sweet Birch 3 0 3 Ironwood 1 5 6 Flowering Dogwood 1 1 2 American Beech 21 10 31 Tulip Poplar 2 7 9 Large Leaf Magnolia 4 0 4 Black Gum 1 0 1 Sycamore 1 1 2

TOTAL
Trees in total Riparian Zone (5,000 89
Square Feet)

Trees per Square Foot 0.0178
Trees per acre 775.368

Tree and Shrub Assessment of the Unnamed Tributary of Big Caney Creek (Reach 13) Monitoring Location 3

Species	Common Name	Number of Individuals Within Reach		Total By	Percent of
•		Right Bank	Left Bank	Species	Population
Acer rubrum	Red Maple	3	5	8	13.11
Carpinus caroliniana	Ironwood	1	0	1	1.64
Fagus grandifolia	American Beech	34	20	54	88.52
Liriodendron tulipifera	Tulip Poplar	0	8	8	13.11
Quercus alba	White Oak	0	3	3	4.92
TO	TAL				

Trees in total Riparian Zone (5,000 Square Feet)

Trees per Square Foot 0.0148

Trees per acre 644.688

Unnamed Tributary of Big Caney Creek (Reach 13) Vegetation Density and Diversity Summary				
Goals	Year 2 (2012)			
Goals	Monitoring location 1	Monitoring Location 3		
> 300 stems/acre	775 stems/acre (158% above stocking goal)	644 stems/acre (114% above stocking goal)		
Tree species > 75% of stems/acre	100% of stems/acre are tree sp.	100% of stems/acre are tree sp.		
> 6 species of trees and shrubs	11 species	Only five species		
Each species ≥ 10% of stems/acre, but < 50%	No species comprises more than 50% of the population. Only Acer rubrum, Fagus grandifolia, and Liriodendron tulipifera comprise as much as 10% of the population.	Fagus grandifilia comprises 88.52% o the stems/acre. Only two other species comprise at least 10% of the population		
Presence of invasive species	None noted.	None noted.		

Percent less than	Year 2 Particle S	
	Site 2	Site 3
D16	12.143	13.266
D35	23.99	23.42
D50	34.4	32.0
D65	43	42
D84	61	60
D95	152	114

	Channel Dimensions of the Unna	med Tributary of Big Caney Creek (Reach 13)		
Parameter		Year 2 (2012)		
Avera	ge Channel Width (ft)	5.42		
Averag	ge Channel Depth (ft)	0.55		
Avera	age Water Depth (ft)	0.24		
Average	Left Descending Bank	2.56: 1		
Bank Slope	Right Descending Bank	4.44: 1		

Current Mitigation Status Summary

The primary goals of the mitigation projects for Reaches 12 and 13 are to improve aquatic biodiversity within the watersheds, to reduce sediment loading by watershed improvements and improving bank stability, and to improve riparian functions. The post mitigation goal is to produce EII ratings of 0.63 in Reach 12 and 0.42 in Reach 13 within 5 years after construction and, ultimately, EII ratings of 0.88 in Reach 12 and 0.81 in Reach 13 at maturity. Currently Reach 12 has an average EII rating of 0.705 (an average of both EII ratings at Monitoring Location 1: 0.73 and Monitoring Location 3: 0.68), while Reach 13 has an average EII rating of 0.445 (an average of both EII ratings at Monitoring Location 2: 0.51 and Monitoring Location 3: 0.38) after the 2nd year of monitoring. This means that in only the second year of monitoring, each of these channels has surpassed their five-year EII rating goals.

Average conductivity measurements for Reaches 12 and 13 are 107 uhmos and 281.5 uhmos, respectively. It is anticipated that the conductivity levels for these channels will continue to decline throughout the monitoring period as areas of erosion heal with vegetation and sediments are flushed from the channels.

For the most part, the stream enhancement structures lie in their original placements and are functioning well. These enhancement structures are functioning to sequester sediments and increase dissolved oxygen while protecting stream banks. Enhancement structures are being assimilated into these reaches and aiding in their return to natural settings where populations of aquatic organisms associated with lotic habitats can thrive as they once did before impacts occurred. Minor maintenance is needed on a few enhancement structures and this will be addressed during a period of low flow in future monitoring periods, as necessary. See appendix E for photographic documentation of stream enhancement structure placement and function.

The bank stability of Reach 12 has improved since the post-construction evaluation from a ranking of marginal to one of sub-optimal. This means a decrease of erosional areas from a range of 30-60% of the stream banks, to only 5-30% of the stream banks, indicating re-vegetation success in these areas. In addition, the bank stability scores for Reach 13 have also slightly improved from the marginal range for the post-construction evaluation, to being in the marginal to suboptimal range for the second annual monitoring period. These reaches continue to experience erosion in some areas. Maintenance of these erosional areas will be addressed during a period of low flow in future monitoring periods, as necessary.

Each of the assessed monitoring locations within Reaches 12 and 13 have met and exceeded the standard stocking goal of 300 tree and/or shrub stems per acre. In addition, no invasive species have been noted within these reaches for the second monitoring year. However, the requirement that each of six species comprise a minimum of 10% of the standing population, but no more than 50%, has not yet been achieved. It may be necessary in future monitoring periods to initiate additional tree planting to meet the diversity goals.

Each of the reaches had temperature, pH, and dissolved oxygen results sufficient for the support of macroinvertebrate populations. Additionally, the mitigation projects in Reaches 12 and 13 have already achieved the stocking goal of 300 stems per acre in only the second year of monitoring as well as achieving their five- year post-mitigation EII rating goals. These mitigation projects are progressing toward the primary goal of improving aquatic biodiversity by providing stable and diverse habitats. Continued improvements to bank stability and riparian function, as well as the maintenance of the enhancement structures, will lead to reduced sediment loading and lower conductivity measurements. Though natural succession will improve diversity and aid in healing erosional areas, additional re-vegetation efforts may prove necessary, as it is still early in the five-year monitoring period. Further, continued increases in tree density and growth will not only aid in bank stabilization, but will also lead to increased shading of the stream, lowering temperatures and contributing to an increased capacity to retain dissolved oxygen concentrations, as well as contributing allochthonous materials which will support benthic macroinvertebrate colonization and detrital food chains, thus supporting improvements to aquatic biodiversity within these reaches.







