
HEN WILDER MITIGATION SITE USACE NWP (21) 200601071 KDNR # 807-8056

KDNR # 807-8056 2011 Annual Report December 12, 2011 (Revised 02-01-12)



Prepared For: Nally & Hamilton Enterprises, Inc. P.O. Box 2323 London, KY 40741

Prepared By:
Biological Systems Consultants, Inc.
P.O. Box 54954
Lexington, KY 40555

HEN WILDER MITIGATION SITE USACE NWP (21) 200601071

General Site	Information
USACE NWP 21	200601071
Party Responsible for Monitoring	Biological Systems Consultants, Inc.
Date(s) of Monitoring Report	12-12-2011
Mitigation Location	Hen Wilder Branch, Bell County Kentucky
Type of Impact	1,795 Linear Feet of Streams
Type of Mitigation	On-site Stream Restoration
Location	36.7436428° N/ -83.5517565° W

2011 Mitigation Monitoring Report

Performance Measures	2011 Results	Management Activities
Riparian Zone :600	Planted Fall of 2010	Plant Additional Trees on Fill
stems/acre / 60' each side		Face
Bank stability	Stable	Stabilize Side and Top Drain
Illustration of progressive increase in EIUs	Achieved	Corrected Top Drain Headcut and Concentrated Water to One Side, Added Woody Debris and Log Structures

Report Introduction

This report summarizes the first year (Year 1) monitoring activities at the Hen Wilder mitigation site. Included are a site description, the performance measures, an explanation of monitoring methods, vegetation surveys and photodocumentation. Vegetation and EKSAP grading of the sites occurred December 7, 2011 by Biological Systems Consultants personnel.

What is the Hen Wilder Mitigation Site?

The site was established to compensate for the impacts to 1,795 LF of stream due to the nearby mining operation.

1) The Hen Wilder mitigation site includes total reconstruction of one reach after the pond is removed. This includes the corridor between the pond and the toe of the fill. The restoration efforts in this area include removal of pond 1 which is anticipated to be restored to 0.46 (5yrs) and 0.53 at maturity, the restoration of the corridor which is anticipated to score 0.46 at 5 years and 0.51 at maturity, and the construction of a channel along the fill side drain and in the back fill area which is anticipated to score a 0.43 at 5 years and 0.51 at maturity.

What are the performance measures for this site?

Performance Measure 1

A minimum of 600 stems per acre in the riparian zone.

Performance Measure 2

Bank stability occurs along mitigation reaches.

Performance Measure 3

Provide progressive increase in EIUs

How were performance measures evaluated?

To assess stream functions, segments of the restoration and enhancement areas were walked and graded using the Rapid Bioassessment Protocol which includes physical (habitat) and specific conductivity inputs to provide the ecological integrity (EII) score for each reach (EKSAP).

To evaluate vegetation, a 0.1 acre transect was surveyed. Additionally the 60' wide riparian zone was evaluated to determine its condition and width.

How is the site developing?

As illustrated the site is developing well. The 60' riparian zone was planted during the fall of 2010 and log structures were added to the channels in 2011. Some bank stability issues are found on the top and side drain of the hollow-fill where recent channel modifications had been made, but the overall channel is considered stable. These unstable sections should be modified to avoid future erosional problems in these areas.

Results for Performance Measure 1 (600 stems/acre)

The stems per acre count for 2011 yielded 711 stems. This exceeds the performance measure for year 1.



Photo 1: Volunteer Sycamores In Riparian Zone




Photo 2: Planted Seedlings with Flagging

Results for Performance Measure 2 (Bank stability)

<u>Back Fill Area</u>
The bank stability score for this reach was 16. This is considered optimal.



Photo 3: Bank Stability in Backfill Area

<u>Side Drain</u>
The bank stability score for this reach was 15. This is considered suboptimal.



Photo 4: Bank Stability in Side Drain



Photo 5: Unstable Section of Top Drain at Intersection with Side Drain.



Photo 6: Top Drain Section (Banks Need Stabilized)

Results for Performance Measure 3

(Progressive Increase In EIUs)

Backfill Area

The EII score for the back fill area was 0.58. The habitat score was 112 with a conductivity of 170. The total length of stream in this section was 780', therefore the EIUs in this reach total 452.4 which exceeds the performance measure in this reach.



Photo 7: Backfill Area Restored Stream Channel

Side Drain

The Ell score for the side drain area was 0.30. The habitat score was 115 and the conductivity level was 390. The total length of stream in this section was 549', therefore the EIUs in this reach total 164.7. This is on target to meet the performance measure at year 5.




Photo 8: Stream Channel at Side Drain

Ell Calculation for High Gradient Streams in Eastern Kentucky Coalfield (Version 2002.6) **(Family Level Taxonomy - All Habitats)**

46-passa(29:07)

 EII		Model	*	
NA '	Ecol	ogical Integrity Index	(MBI + Habita	t Integrity + Conductivity)
0.58	Ecol	ogical Integrity Index	(Habitat Integ	rity + Conductivity)

no units no units

Variables Measure Units


Enter quantitative or categorical r	measure from	Field Data	Sheet in	n shaded	cells
RBP Habitat Parameters					

Epifaunal Substrate
 Embeddedness

no units no units no units

2. Embeddedness
3. Velocity/Depth Regime
4. Sediment Deposition
5. Channel Flow Status
6. Channel Alteration
7. Freq. Of Riffles (bends)
8. Bank stability (both combined)
9. Veg. Protection (both combined)
10. Riparian Width (both combined) no units no units no units

Total Habitat Score Subindex Habitat Integrity Index Macroinvertebrate Data - Family Level (All Habitats)
11. Family Taxa Richness
12. Family EPT Richness
13. % Ephemeroptera
14. % Chironomidae & Oligochaeta
15. mFBI # of taxa sampled # of EPT species sampled % Mayflies (0-100) % Midges & Worms (0-100)



Ell Calculation for High Gradient Streams in Eastern Kentucky Coalfield (Version 2002.6) **(Family Level Taxonomy - All Habitats)**


Product Up. 20500 (201)

Schalps Robert

Administratif Chalps State.

2011 CRESTANG: CANDITIONS

EII		Model	
NA.	Ecological	Integrity Index (MBI + Habitat	Integrity + Conductivity
0.30	Ecological	Integrity Index (Habitat Integ	rity + Conductivity)
Variables	Measure	Units	
Enter quantilative or categorical measure from F	Field Data Sheet	in shaded cells	
RBP Habitat Parameters			
1. Epifaunal Substrate		no units	
2. Embeddedness		no units	
3. Velocity/Depth Regime		no units	
4. Sediment Deposition		no units	
5. Channel Flow Status		no units	
6. Channel Alteration		no units	
7. Freq. Of Riffles (bends)		no units	
8. Bank stability (both combined) 9. Veg. Protection (both combined)		no units	
10. Riparian Width (both combined)		no units	
10. Riparian Wittin (both combined)		no units	
		_	
Total Habitat Score	115	no unils	Subindex
	TANDON CONTRACTOR CONTRACTOR		100 Contract
Habitat Integrity Index	10000		0:25
Macroinvertebrate Data - Family Level	(All Habitate	1	
11. Family Taxa Richness	10	# of taxa sampled	
12. Family EPT Richness	Ö	# of EPT species sampled	
13. % Ephemeroptera	0	% Mayflies (0-100)	
14. % Chironomidae & Oligochaeta	0	% Midges & Worms (0-100)	
15. mFBI	.0.	no units	
Macroinvertebrate Bioassessment	NA	no units	NA
the state of the s			A SECRETARIA DE CARROL DE



>>>>>

Table 1. Monitoring parameters, success standards, method of determination and 2011 monitoring result

Parameter / Observation	Success Standards	Method of Determination	2011 Assessment Backfill Area Above HF1	2011 Assessment HF 1 (Year 1)	Projected Scores (Year 5)	
	Water Quality					
Field pH	Report Only	Field Meter	8.66 pH (S.U.)	8.28 pH (S.U.)	Report Only	
Specific Conductance	Report Only	Field Meter	170 μS/cm (AVG.)	390 μS/cm (AVG.)	Report Only	
Dissolved Oxygen	Report Only	Field Meter	5.47 mg/L	5.26 mg/L	Report Only	
Habitat Assessment						
Epifaunal Substrate	Epifaunal Substrate Minimum 70% favorable substrate		11	13	13	
Embeddedness	Maximum 20% embeddedness	Pebble count; measure embeddedness	14	15	17	
Velocity / Depth Regime	Maintain step-pool or riffle-pool sequences similar to approved plans	Longitudinal profile	10	11	12	
Sediment Deposition	Little or no enlargement of islands or point		14	10	17	
Channel Flow Status	Maintain width/depth ratio similar to accordance with plans	ar to Determine from X- sections 14		12	17	
Channel Alteration	Maintain minimal channelization similar to approved plans	Longitudinal profile; X-sections	1	4	15	


Frequency of Riffles	Maintain step-pool or riffle-pool sequences similar to approved plans	Longitudinal profile	16	16	20
Bank Stability	Banks stable	Bank Erosion Index; Observe density & depth of plant roots near bank shear stress	16	15	18
Vegetative Protection	Approved width or riparian zone planted with minimum 300 stems/ acre surviving	Measure replanted width; estimated stem count	9	11	12
Riparian Zone	Riparian zone with a variety of species alive and healthy	Measure replanted width; estimated stem count	6	8	14

Appendix A: Plan-View



BIOLOGICAL SYSTEMS

Nally & Hamilton Enterprises, Inc. 2011 USACE Mitigation Compliance



Appendix B: Pebble Count Spreadsheet

807-9056

11		
		Λ
10	1	1

ite: .ocation:	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2			Date:		Reach			Reach:			Reach			
ocauon. 'arty:	N + 14			Doi	Count POOL	for	Date:			Date:	وبيد تتنبطه		Date:	- ann an in	نېدنن نېسې
Inches	PARTICLE	Millimeters		RIFFLE ;	POOL	COMP.	<i>TOT</i> #	ITEM %	% CUM	TOT#	ITEM %	% CUM		ITEM %	% CUN
HIGHES	Silt / Clay	<.062	S/C			i Inganggundak salah s				(Listensiuski siti			릭	and deprime	
	Very Fine	.062125		1											
	Fine	.12525	S	,	**************************************					1				4-24	-
	Medium	.2550	A												
	Coarse	.50 - 1.0	[a]												
.0408	Very Coarse	1.0 - 2	\mathbb{M}_{i}										<u> </u>	-	
.0816	Very Fine	2-4	35.5	24											<u> </u>
,1622	Fine	4-5.7													ļ
.2231	Fine	5.7 - 8	G I R		. Naa Aj. 475 z	1							9		4
.2231 .3144	Medium	8-11.3	HR.				1						10		
.4463	Medium	11.3 - 16	HR A NV										Γď	<u> </u>	
.6389	Coarse	/16 - 22.6		IZ;									32		
.89 - 1.3	Coarse	22.6 - 32	撒·撒·										34		
	Very Coarse	32 - 45		8 # B *	i i								36		
1.3 - 1.8	Very Coarse	45-64							1			eneral social	<u>カ</u> 頃		
1.8 - 2.5	Small	64 - 90	Tr.		1	} . 1			2011 2011 2011		Destruction		144		
2.5 - 3.5	* · · · · · · · · · · · · · · · · · · ·	90 - 128	E COBBUIL	::		1							149	1	
3.5 - 5.0	Small	128 - 180		•		3							1 120		
5.0 - 7.1	Large	180 - 256			· · · · · · · · · · · · · · · · · · ·								665		L
<u>7.1 - 10.1</u>	Large	The state of the s						Carpathina Casalistic					17%		And Annual Control
10,1 - 14,3	Small	256 - 362 362 - 512			Q.	1		1					97		1. Luc 19 1
14.3 - 20	Small Medium	512 - 1024	(amor-co	a	i i						it.		loi		
20 - 40 40 - 80	Large-Vry Larg		一個影			1		encine		1		<u> </u>	<u> </u>		
40 - 00 	Bedrock		BDR	College Colleg	I.							<u> </u>	4		4
Stream	Allanda and the second	t v	THE PERSON NAMED IN	· Type:	P. Andrews Caler Conference in the Second Color	TOTAL-	»	20m4.35 1 V-1 12m	rage artists on Stell		7 P. S. (1970)				


Copyright © 2010 Wildland Hydrology

A40

Appendix C: Cross-Sections


Cross-section X-1

Riparian Zone Floodprone Width Riparian Zone



Cross—section X—2

Riparian Zone Floodprone Width Riparian Zone



Cross—Section Area = 7.5 sq. ft